



BUNKER DELIVERY NOTE

BDN No.

SGM-LM-000106

Nomination No.	: SGM-LM-000106	BMT No.	: 4688
Delivery Port	: SINGAPORE	Date	: 11-Feb-2026
Delivery Location	: AEBC	Vessel's Name	: BERGE ACONCAGUA
Bunker Tanker's Name	: LUMINOUS	Vessel's IMO No.	: 9447548
SB No.	: SB 0619I	Gross Tonnage	: 195199
Alongside Vessel (Date / Time)	: 11-Feb-2026 17:15:26	Owner/Operator	: MASTER/OWNER
Commenced Pumping (Date / Time)	: 11-Feb-2026 18:04:15	ETD	: 12-Feb-2026
Completed Pumping (Date / Time)	: 11-Feb-2026 21:10:15	Next Port	: BRAZIL

PRODUCT SUPPLIED

Product Name	LSMGO	Flash Point °C ISO 2719	72
Viscosity at 40 °C, mm ² /s (ISO 3104)	3.584	Sulphur Content, % m/m (ISO 14596 or ISO 8754)	0.088
COQ* density at 15°C(kg/m ³) (ISO 3675 or ISO 12185)	871.5	Metric Tons Delivered	197.285
Water Content % V/V (ISO 3733)	TRACE		

SUPPLIER'S DECLARATION

Declaration that bunker fuel supplied conforms with MARPOL Annex VI
We declare that the bunker fuel supplied conforms with Regulation 18.3 of this Annex and that the sulphur content of the fuel oil supplied does not exceed:

Please mark (x) in the applicable box(es) below

- ☐ the limit value given by regulation 14.1 of this annex
- ☒ the limit value given by regulation 14.4 of this annex; or
- ☐ the purchaser's specified limit value of (% m/m), as completed by the fuel oil supplier's representative and on the basis of the purchaser's notification that the fuel oil is intended to be used:
1. in combination with an equivalent means of compliance in accordance with Regulation 4 of this Annex or,
 2. is subject to a relevant exemption for a ship to conduct trials for sulphur oxides emission reduction and control technology research in accordance with Regulation 3.2 of this Annex.

For SINGAMAS PETROLEUM TRADING PTE. LTD.

Company's Name & Stamp



Bunker Tanker's Stamp

Signature of Cargo Officer

Date and Time 11-Feb-2026 21:41:47

Full name (BLOCK) SOON HOE TOH

Remarks :

N/A

Was a Note of protest issued? ☐ Yes ☒ No

SCAN CODE TO ATTEST DOCUMENT



<https://go.gov.sg/verifyebdn>

MASTER'S / CHIEF ENGINEER'S ACKNOWLEDGEMENT

We acknowledge receipt of the above product and confirm its intended use and that the following samples were jointly taken by the continuous drip sampler at the vessel's manifold, sealed and numbered:

	Seal No.	Counter Seal No. (if any)
Vessel	865696	80490855/203985
MARPOL	865697	203986
Bunker Tanker	865698	80490856/203987
Bunker Tanker	-	-
Surveyor	865699	203988
Others (LAB)	865700	80490854
Others (MPA)	-	-

Was a copy of SDS received? ☒ Yes ☐ No

CUSTOMER FEEDBACK

The following rating is satisfaction level of the bunkering operation
(Please Tick)

☐ 1 ☐ 2 ☐ 3 ☐ 4 ☒ 5
Very Unsatisfied Very Satisfied

ACKNOWLEDGED BY



Vessel's Stamp

Signature of Master / Chief Engineer

Date and Time 11-Feb-2026 21:47:58

Full name (BLOCK) ROBERTO M. TOMAMBO

*The COQ(Certificate of Quality) Density stated above is for fuel specification only and not for transfer quantity determination.



MFM TICKET

BMT No: 4688

IN-TRANSIT VARIATIONS
TICKET
*****ORIGINAL*****

Vessel ID:
MT LUMINOUS
SB 0619 I
System ID:
L3000824430

/ MGO

Printout Time:
2026/FEB/11 21:10:28

Start Time:
2026/FEB/11 18:04:15

End Time:
2026/FEB/11 21:10:15

Totalizer Loading
at Operation Start:
958797.503 t (in air)

Totalizer Loading
at Operation End:
958797.523 t (in air)

Totalizer Delivery
at Operation Start:
970035.404 t (in air)

Totalizer Delivery
at Operation End:
970232.709 t (in air)

Mass DELIVERED:
197.285 t (in air)

All times GMT+08:00 Kuala Lumpur, Singapore



Bunker Tanker's Stamp



Signature of Cargo Officer



Vessel's Stamp



Signature of Master / Chief Engineer

Date and Time 11-Feb-2026 21:41:47

Full name (BLOCK) SOON HOE TOH

Date and Time 11-Feb-2026 21:47:58

Full name (BLOCK) ROBERTO M. TOMAMBO

**Meter Reading Record Form (Delivery)**


Bunker Tanker's Name:	LUMINOUS	SB NO:	SB 0619I
Vessel's Name:	BERGE ACONCAGUA	Meter Serial No:	P10D4402000
BDN:	SGM-LM-000106	Bunker Metering Ticket (BMT) No:	4688

Section A – Start of delivery

Delivery meter totaliser reading (MT) [A]	970035.404	Loading meter totaliser reading (MT) [X]	958797.503
Sampling container seal no: 857302		Needle valve seal no: 857303	
Vessel has sufficient tank space for purging:		☒ Yes ☐ No	
Remarks (if any): N/A			

Bunker Tanker's Representative	Vessel's Representative	Bunker Surveyor (when engaged)
 	 	 
SOON HOE TOH Name in full	ROBERTO M. TOMAMBO Name in full	IRFAN ZOHARI Name in full
11-Feb-2026 16:59:18 Date / Time (Start of delivery)	11-Feb-2026 17:49:26 Date / Time (Start of delivery)	11-Feb-2026 17:51:59 Date / Time (Start of delivery)

Section B – End of delivery

Delivery meter totaliser reading (MT) [B]	970232.709	Loading meter totaliser reading (MT) [Y]	958797.523
Quantity Delivered (MT) [(B-A)-(Y-X)]		197.285	
Bunker Tanker's Representative	Vessel's Representative	Bunker Surveyor (when engaged)	
 	 	 	
SOON HOE TOH Name in full	ROBERTO M. TOMAMBO Name in full	IRFAN ZOHARI Name in full	
11-Feb-2026 21:41:47 Date / Time (End of delivery)	11-Feb-2026 21:47:58 Date / Time (End of delivery)	11-Feb-2026 21:48:43 Date / Time (End of delivery)	



BUNKER REQUISITION FORM

The Chief Engineer	Date : 11-Feb-2026
MV/SS : <u>BERGE ACONCAGUA</u>	Location : <u>AEBC</u>

Dear Sir,

We have been nominated to supply you with the following grade(s) of bunkers:

N/A Tonnes of Marine Fuel Oil of N/A Cst

200 Tonnes of Marine Diesel Oil / Gas Oil / Biofuel

We undertake to supply you with the above grade(s) of bunkers. Some basic characteristics of the bunkers are as follows:

Product name	Product was blended on board in advance? (Yes/No)	Kinematic viscosity at 40 °C, mm ² /s ISO 3104	*COQ Density @15°C, kg/m ³ ISO 3675 ISO 12185	Water content % V/V ISO 3733	*Flash point °C ISO 2719	Sulphur content % m/m (ISO 14596 or ISO 8754)
LSMGO	No	3.584	871.5	TRACE	72	0.088 %
N/A	No					%
	No					%

*The COQ(Certificate of Quality) Density stated above is for fuel specification only and not for custody transfer quantity determination.

^The flash point specified shall be declared precisely as an exist value or declared that the flash point has been measured at or above 70°C.

We will supply LSMGO first, followed by N/A. The approximate temperature is 26 °C.The rated pumping capacity of our bunker tanker is 100 tonnes per hour.

- 1) Will inter-tank transfer be carried out at the end of the bunkering? ☐ Yes ☒ No
- 2) What pumping rate do you require?
 Marine Fuel Oil N/A tonnes per hour
 Marine Diesel Oil / Gas Oil 100 tonnes per hour
- 3) Will you allow line clearing at the end of bunkering to clear the bunker in the hose? ☒ Yes ☐ No
- 4) Will you be sighting the information on the stamping plate of the mass flow meter? ☒ Yes ☐ No
- 5) Is your vessel under any fuel quality testing programme? ☐ Yes ☒ No

Note 1 – Witnessing of meter readings(s) is compulsory

Note 2 – For analysis of bunker quality, only the representative sample collected as per sampling annex in SS648 shall be used.

Note 3 – Witnessing of custody transfer sampling is compulsory

6) Was a copy of the Certificate of Quality (COQ) received? ☒ Yes ☐ No

We hereby declared that the fuel's flash point result 72 conforms with the flash point as listed in paragraph 2.1 of SOLAS Chapter II-2 and the test method ISO 2719 used for determining the flashpoint. Please refer to our Certificate of Quality (COQ) for details regarding the flash point test method and its results.

Acknowledge by:

Bunker tanker's stamp	Signature of Cargo Officer	Vessel's stamp	Signature of Chief Engineer	Company's Stamp	Signature of Bunker Surveyor

Name in full (BLOCK LETTERS):
SOON HOE TOHName in full (BLOCK LETTERS):
ROBERTO M. TOMAMBOName in full (BLOCK LETTERS):
IRFAN ZOHARI

Date/Time : 11-Feb-2026 16:59:18

Date/Time : 11-Feb-2026 17:49:26

Date/Time : 11-Feb-2026 17:51:59

Custody transfer sampling is compulsory. If custody transfer sample(s) cannot be taken at the bunker manifold of the vessel, describe the physical limitation/constraint encountered.

Signature of the Cargo Officer

Signature of the Chief Engineer

Signature of Bunker Surveyor (when engaged)

Date/Time :

Date/Time :

Date/Time :

*Delete as necessary

N.A – Not applicable

**Bunkering Pre-delivery Safety Checklist**

Vessel's name	BERGE ACONCAGUA	Bunker tanker's name	LUMINOUS
Vessel's IMO No.	9447548	Agent	
Vessel's location	AEBG	Port	SINGAPORE
Date	11-Feb-2026		

All questions should be jointly answered by the cargo officer and the chief engineer by clearly **initialling** in the appropriate box, unless both parties agree to a "N.A." entry. A copy of the completed checklist should be retained by both the bunker tanker and the vessel.

Code Legend:

A (Agreement) – Indicates an agreement or procedure to be identified in the Remarks column of the checklist or communicated in some other mutually acceptable form.

R (Re-check) – Indicates items to be re-checked at appropriate intervals, as agreed between both the parties, at periods stated in the declaration.

No	Items to be checked				Bunker Tanker		Vessel		Code	Remarks
					YES	NO	YES	NO		
					☒	☐	☒	☐		
1	Is the vessel securely moored?				☒	☐	☒	☐	R	
2	Is the vessel ready to move under its own power?				☒	☐	☒	☐	R	
3	Has the maximum line pressure been agreed upon?				☒	☐	☒	☐	A	State max. pressure: 3.0 bar
4	Has the vessel pre-loading plan, transfer sequence, rate, and volume to be delivered been agreed upon? State sequence and rate				☒	☐	☒	☐	A	a. Sequence of Grades to be supplied b. Initial pumping rate in Mt/hr c. Maximum pumping rate during bunkering Mt/hr d. Topping up pumping rate in Mt/hr e. Collect SDS sheet from the supplier
	Grade	Initial rate	Max rate	Topping rate						
	LSMGO	50	100	50						
5	Has the notice period required for completion of transfer been agreed upon?				☒	☐	☒	☐	A	State notice period: 10 (minutes)
6	Has the procedure for draining delivery hoses on completion of transfer been agreed upon?				☒	☐	☒	☐	A	State procedure: LINE PURGING
7	Is there a valid hose test certificate available?				☒	☐	☒	☐		Last test date: 09.04.2025
8	Is a person in constant attendance at both the delivery and receiving hose connections?				☒	☐	☒	☐	R	
9	Are all bunker tank lids closed?				☒	☐	☒	☐		
10	Are unused delivery connections blanked?				☒	☐	☒	☐		
11	Are required delivery warning notices in position?				☒	☐	☒	☐		
12	Are all crew/staff members involved in the bunkering operations wearing the appropriate PPE including H ₂ S and O ₂ monitors and using approved hand torches and portable electronic devices?				☒	☐	☒	☐	R	
13	Are restrictions on smoking and the use of naked lights being observed?				☒	☐	☒	☐	R	



14	Is fire fighting equipment positioned and ready for immediate use?	☒	☐	☒	☐		
15	Is emergency oil spill response equipment positioned adjacent to both hose connections?	☒	☐	☒	☐		
16	Are all external doors and portholes in the accommodation closed, and air conditioning intakes that may allow cargo vapours are shut?	☒	☐	☒	☐	R	
17	Is effective communication established between the bunker tanker and the vessel? See hand signal diagram below in Figure 1.	☒	☐	☒	☐	A R	State method: VERBAL
18	Has the emergency signals and shut down procedure been agreed upon?	☒	☐	☒	☐	A	State procedure: VERBAL/HAND SIGNAL
19	Are there sufficient persons on board and at the delivery point to deal with emergencies during bunkering and simultaneous operations, and are bunkering personnel free from other task that may cause distraction?	☒	☐	☒	☐		State no. of persons: 3
20	Is there safe access between the bunker tanker and the vessel?	☒	☐	☒	☐	A	Access method: SOLAS-Approved ladder
21	Are the scuppers and drains on board properly plugged?	☒	☐	☒	☐	R	
22	Is adequate lighting available to perform operations during hours of darkness?	☒	☐	☒	☐	A R	
23	The fenders have been checked, are in good order.	☒	☐	☒	☐	A	
24	Ensure tanks are to be monitored during filling, the tank plan is agreed, unused connections blanked, pipelines and valves lined up, and the bunkering plan approved by the Master before commencement.			☒	☐	A	
25	Has the receiving vessel confirmed the fuel tank will not be filled more than the tank safety limit?			☒	☐	A	
26	a) Has the fuel oil tank high level alarms been tested by receiving vessel?			☒	☐		
	b) Are there any level alarm sensors installed in the receiving tanks?			☒	☐		If not, what mitigating measures has been put in place to prevent tank overfilling:
	c) If high level alarm is not fitted, what safety measures are implemented once the tank reaches 75% capacity during filling operations? If yes to 26(b), are there any defective level alarm sensors?			☒	☐		Measures:
27	Bunker pipelines, valves, and transfer hoses are to be correctly set up, properly rigged, visually inspected and in good condition, with all flanges fully bolted.	☒	☐	☒	☐	A	
28	Adequate Bridge watch to be maintained and present weather conditions are within the agreed limits.					A R	Stop bunkering transfer operations at: Disconnect at: Unmoor at: NOTE – In any case, all bunkering operations are to be suspended during thunderstorms with lightning strikes are gale warning.
29	Has the correct valves(s) of the bunker tank(s) been confirmed to be opened in preparation for line clearing?			☒	☐	A	



Singamas Petroleum Trading Pte Ltd

Singamas Petroleum Trading Pte Ltd

11 Collyer Quay #13-05 The Arcade Singapore 049317

Tel: (65) 6226-3770 Email: operations@singamas.com.sg

UEN: 200210357-G

Bunker Supplier License No: 03257

30	Is the maximum line clearing pressure from the bunker tanker side for blow-through and the valve line-up plan for line clearing operations are both finalized and agreed upon by all relevant parties?	☒	☐	☒	☐	A	Max line clearing pressure: 4.0 bars
31	Crew member(s) standing by at the main deck to monitor for oil overflowing from air vents?			☒	☐	A R	State no. of persons: 2
32	Has PRE-BUNKERING TANK VOLUME (Part 1) of Annex C been filled in and signed?			☒	☐		



1. WAIT/HOLD



2. START



3. REDUCE PUMPING RATE



4. INCREASE PUMPING RATE



5. STOP




6. FINISH

Figure 1: Hand signals for bunkering communications

Declaration

We, the undersigned have jointly covered all items on this checklist and have satisfied ourselves that the entries we have made are correct and to the best of our knowledge.

We have also made arrangements to carry out repetitive checks as necessary and agreed that those items code 'R' in the checklist should be re-checked at intervals not exceeding 30 minutes

For bunker tanker:	For vessel:	For bunker surveyor: (For receipt only)
 	 	 
Bunker Tanker's Stamp Signature of Cargo Officer	Vessel's Stamp Signature of Chief Engineer	Company's Stamp Signature of Bunker Surveyor
SOON HOE TOH	ROBERTO M. TOMAMBO	IRFAN ZOHARI
Name	Name	Name
11-Feb-2026 16:59:18	11-Feb-2026 17:49:26	11-Feb-2026 17:51:59
Date / Time	Date / Time	Date / Time



Singamas Petroleum Trading Pte Ltd

Singamas Petroleum Trading Pte Ltd

11 Collyer Quay #13-05 The Arcade Singapore 049317

Tel: (65) 6226-3770 Email: operations@singamas.com.sg

UEN: 200210357-G

Bunker Supplier License No: 03257

Mass Flow Metering System Seals Checklist

Bunker Tanker:	LUMINOUS	Bunker SB No:	SB 0619I
Date:	11-Feb-2026	Location:	AEBG
Seal Verification Report No:	MMV/SVR/JO/2025/062		

All questions should be jointly answered by the Cargo Officer, Chief Engineer and Bunker Surveyor (when engaged) by clearly initialing in the appropriate box.

No.	Item Description	Tag No.	Seal No.	Section A		Section B		Remarks
				Before delivery intact		After delivery intact		
				Yes	No	Yes	No	
				☒	☐	☒	☐	
Mass flow metering instrument *								
1	Promass 84F (Meter)	MFT-01	301858	☒	☐	☒	☐	W&M Seal
2	Exd Junction Box (Small)	MJB-02	002409	☒	☐	☒	☐	METCORE
3	Exd Junction Box (Big)	MJB-03	002410	☒	☐	☒	☐	METCORE
4	Pressure Transmitter	MPT-04	002411	☒	☐	☒	☐	METCORE
5	Pressure Transmitter	MPT-05	002412	☒	☐	☒	☐	METCORE
6	Temperature Transmitter	MTT-06	002413	☒	☐	☒	☐	METCORE
7	Bunker Metering Computer	MFC-07	004401	☒	☐	☒	☐	METCORE
8	Instrument Blank(SPARE)	MIB-08	002415	☒	☐	☒	☐	METCORE
9	Bunker Metering Orifice	MO-09	002416	☒	☐	☒	☐	METCORE
Pipe line systems								
10	Pipe Blank	PB-2P-01	002417	☒	☐	☒	☐	METCORE
11	Pipe Blank	PB-2S-02	002418	☒	☐	☒	☐	METCORE
12	Pipe Flange	PF-3P-03	002419	☒	☐	☒	☐	METCORE
13	Pipe Flange	PF-3S-04	002420	☒	☐	☒	☐	METCORE
14	Pipe Blank	PB-3P-05	002421	☒	☐	☒	☐	METCORE
15	Pipe Blank	PB-3S-06	004402	☒	☐	☒	☐	METCORE
16	Pipe Blank	PB-4P-07	002423	☒	☐	☒	☐	METCORE
17	Pipe Blank	PB-4S-08	002424	☒	☐	☒	☐	METCORE

Operational seals									
18	Loading Valve		791189						
19	Loading Valve		856669						
20	Loading Valve		856670						

Declaration

We, the undersigned have jointly checked all items on this checklist.

Section A – Before Delivery	Section B – After Delivery
Vessel's Stamp / Signature of Chief Engineer:  	Vessel's Stamp / Signature of Chief Engineer:  
Name: ROBERTO M. TOMAMBO Date/Time : 11-Feb-2026 17:49:26	Name: ROBERTO M. TOMAMBO Date/Time : 11-Feb-2026 21:47:58
Bunker Tanker's stamp / Signature of Cargo Officer:  	Bunker Tanker's stamp / Signature of Cargo Officer:  
Name: SOON HOE TOH Date/Time : 11-Feb-2026 16:59:18	Name: SOON HOE TOH Date/Time : 11-Feb-2026 21:41:47
Company's Stamp / Signature of Bunker Surveyor (when engaged)  	Company's Stamp / Signature of Bunker Surveyor (when engaged)  
Name: IRFAN ZOHARI Date/Time : 11-Feb-2026 17:51:59	Name: IRFAN ZOHARI Date/Time : 11-Feb-2026 21:48:43

*Please refer to document "Seal Verification Report for M/T:

LUMINOUS

SB 0619I